

PROJECT SCHEDULE

| | | | | | | | | | | | | |
|---|--|--------------------|-------|----------------------|----------------------|---------------------------|---------------------|---------------|------------------|----------|--------|--|
| Project I.D. # | | Name of Project | | | City | | Contractor | | | | | |
| | | V/O Richfield 2019 | | | Richfield | | Payne & Dolan, Inc. | | | | | |
| | | | | Estimated Start Date | | Estimated Completion Date | | Prepared By | | Date | | |
| | | | | 5/13/2019 | | | | Dan Markeland | | 5/7/2019 | | |
| Week of | | | | 5/20 | | 5/27 | | 6/3 | | 6/10 | | |
| Estimated Number of Working Days per Week | | | | 5 | | 5 | | 5 | | 5 | | |
| Item of Work or Operation | | Quantity | Units | Time Required | non-controlling item | | | | controlling item | | | |
| | | | | | mtwhfs | mtwhfs | mtwhfs | mtwhfs | mtwhfs | mtwhfs | mtwhfs | |
| Scenic & Monches Rd | | | | | | | | | | | | |
| Traffic Control | | 1 | LS | 1 Day | | | | | | | | |
| Erosion Control | | 1 | LS | 1 Day | | | | | | | | |
| Pulverize | | 33,500 | SY | 5 Days | | | | | | | | |
| Undercut | | 3,350 | CY | 3 Days | | | | | | | | |
| Fine Grade | | 33,500 | SY | 5 Days | | | | | | | | |
| Asphalt Binder | | 6,250 | TN | 2 Days | | | | | | | | |
| Driveway Milling | | 1 | LS | 1 Day | | | | | | | | |
| Asphalt Surface | | 4,150 | TN | 2 Days | | | | | | | | |
| Shouldering | | 1,150 | TN | 2 Days | | | | | | | | |
| Reflection Village | | | | | | | | | | | | |
| Traffic Control | | 1 | LS | 1 Day | | | | | | | | |
| Erosion Control | | 1 | LS | 1 Day | | | | | | | | |
| Mill Asphalt Full Depth | | 8,600 | SY | 1 Day | | | | | | | | |
| Curb Removal | | 100 | LF | 1 Day | | | | | | | | |
| Sanitary/Storm/WaterBox Repair | | 9 | EACH | 2 Days | | | | | | | | |
| Undercut | | 300 | CY | 2 Days | | | | | | | | |
| Curb Placement | | 100 | LF | 1 Day | | | | | | | | |
| Fine Grade | | 8,600 | SY | 2 Days | | | | | | | | |
| Asphalt Binder | | 1,250 | TN | 2 Days | | | | | | | | |
| Asphalt Surface | | 850 | TN | 2 Days | | | | | | | | |

